

NATIONAL IRRIGATION ADMINISTRATION

Region 10

STATUS OF CY 2014 PROJECT

As of December 31, 2019

Region 10

No. of Proj.	Name of Funding	Allocation (P'000)	Physical Target					Actual Accomplishment					Actual		Phy. Status		Remarks
			Area (has)		Repair & Maintenance			Area (has)		Repair & Maintenance			No. of	Job	%		
			New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	FBs	Gene	Phy.	Fin.	
A) LOCALLY FUNDED PROJECTS																	
7	RREIS	50,000	-	412	26.67	3.74	3	-	412	26.67	3.74	3	5,628	196	100	88.90	Completed
20	NIS/CIS Ext'n Proj	154,301	690	89	65.87	22.15	43	690	89	65.87	22.15	42	3,030	1,002	100	100	Completed
1	Climate change	11,890	-	-	2.12	2.30	6	-	-	2.12	2.30	6	-	-	100	100	Completed
7	IMTSS	3,223	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed
15	FSDE	12,200	-	-	-	-	-	-	-	-	-	-	-	-	100	100	<i>see details per province</i>
50	SubTotal LFPs	231,614	690	501	94.66	28.19	52	690	501	94.66	28.19	51	8,658	1,198	100	97.60	Substantially completed
B) FOREIGN ASSISTED PROJECTS																	
3	IRPEP	79,100	-	290.00	28.65	14.10	7.00	-	290.00	28.65	14.10	7	1,673	553	100	100	Completed
1	PIDP	146,797	-	350	8.31	22.37	28	-	350	8.31	22.37	28	153	578	100	100	Completed
6	ARISP III	176,939	440	50	0.16	17.24	124	440	50	0.16	17.24	124	297	424	100	100	Completed
1	NISRIP	9,900	-	-	-	-	-	-	-	-	-	-	-	-	25.45	25.45	Payment at CO.
3	CARP-IC	2,537	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed
14	Sub-Total FAPs	415,273	440	690	37.12	53.71	159	440	690	37.12	53.71	159	2,122.83	1,555.31	86.08	86.08	Ongoing
LINE PROJECTS																	
1	Talakag IP PHASE II	180,000	360	-	-	7.40	100	360	-	-	7.40	100	33	1,080	100.00	87.72	<i>see details per province</i>
1	Karigongan IP	8,038	40	-	-	-	-	40	-	-	-	-	35	-	100	100	Completed
1	Malaig RIP PHASE II	90,000	370	-	-	17.64	59	370	-	-	17.64	59	350	-	100.00	61.00	just conducted final inventory for contract works.
1	Ditsaan-Ramain RIP	85,000	600	-	-	7.15	-	579	-	-	6.90	-	350	-	96.58	77.01	
4	Sub-Total Line Projects	363,038	1,370	-	-	32.19	159	1,349	-	-	31.94	159	768	1,080	99.20	78.86	
69	Total	1,010,725	2,500	1,191	131.78	114.08	370	2,479	1,191	131.78	113.8	369	11,548	3,833	99.96	91.60	
50	Total	514,103	1,000	791	123.31	48.97	159	1,000	791	123.31	49.0	158	10,330	2,789	98.41	93.03	In line w/ Online Monitoring
FAP-BIDDED AT CO																	
1	Sub-Total FAP Bidded at CO		-	-	-	-	-	-	-	-	-	-	21,879	6,622			Ongoing
70	Grand Total	1,010,725	2,500	1,191	132	114	370	2,479	1,191	132	114	369	22,382	7,200	50.06	47.57	Ongoing

NATIONAL IRRIGATION ADMINISTRATION
Region 10
STATUS OF CY 2014 PROJECT

Region 10

As of December 31, 2019

Sub Project	Number of Project	Allo-cation (P'000)	Physical Target					Actual Accomplishment					Actual		Phy. Status		Remarks	
			Area (has)		Repair & Maintenance			Area (has)		Repair & Maintenance			No. of	Job	%			
			New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	FBs	Gene	Phy.	Fin.		
Bukidnon																		
NIS/CIS Extn	9	116,455	541	60	60.89	17.38	41	541	60	60.89	17.38	40	2,604	700	100	100	Completed	
RRREIS	1	10,000	-	-	26.67	1.98	3	-	-	26.67	1.98	3	4,210	60	100	100	Completed	
NISRIP	1	9,900	-	-	-	-	-	-	-	-	-	-	-	-	25.45	25.45	Terminated	
Climate change	1	11,890	-	-	2.12	2.30	6	-	-	2.12	2.30	6	-	-	100	100	Completed	
IRPEP	3	79,100	-	290	28.65	14.10	7	-	290	28.65	14.10	7	1,673	553	100	100	Completed	
ARISP III	1	70,691	340	-	0.16	12.11	104	340	-	0.16	12.11	104	227	424	100	100	Completed	
IMTSS	5	1,875	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed	
FSDE	2	3,840	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed	
GAA	1	180,000	360	-	-	7.40	100	360	-	-	7.40	100	33	1,080	100.00	87.72	<i>see details per province</i>	
Sub-total for Bukidnon	24	483,751	1,241	350	118.49	55.27	261	1,241	350	118.49	55.27	260	8,747	2,817	98.71	93.90	On going	
Lanao Norte																		
NIS/CIS Extn	1	7,036	70.00	-	3.00	2.00	-	70.00	-	3.00	2.00	-	50	42	100	100	Completed	
RRREIS	3	10,000	-	62	-	-	-	-	62	-	-	-	41	60	100	100	Completed	
PIDP	1	146,797	-	350	8.31	22.37	28	-	350	8	22	28	153	578	100	100	Completed	
ARISP III	2	55,805	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed	
CARP-IC	1	500	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed	
IMTSS	1	1,083	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed	
FSDE	5	3,555	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed	
Sub-total for Lanao Norte	14	224,776	70	412	11.31	24.37	28	70.00	412	11.31	24.37	28	244	680	100	100	Substantially completed	
Misamis Occidental																		
NIS/CIS Extn	3	8,724	8	15	1.98	2.05	2	8	15	2	2	2	319	127	100	100	Completed	
RRREIS	1	10,000	-	50	-	1.36	-	-	50	-	1	-	1,100	51	100	100	Completed	
CARP-IC	2	2,037	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed	
FSDE	2	1,250	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed	
Sub-total for Mis. Occidental	8	22,011	8.00	65.00	1.98	3.41	2.00	8.00	65	1.98	3.41	2	1,419	178	100	100	Substantially completed	
Misamis Oriental																		
NIS/CIS Extn	2	15,125	21	14	-	-	-	21	14	-	-	-	23	91	100	100	Completed	
RRREIS	1	10,000	-	40	-	-	-	-	40	-	-	-	27	25	100	53.17	Completed	
ARISP III	1	21,465	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed	
FSDE	7	4,355	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed	
Sub-total for Mis. Oriental	11	50,945	21	54	-	-	-	21	54	-	-	-	50	116	100	90.81	Substantially completed	
Lanao Sur																		
NIS/CIS Extn	5	6,961	50	-	-	0.72	-	50	-	-	1	-	33	42	100	100	Completed	
RRREIS	1	10,000	-	260	-	0.40	-	-	260	-	0	-	250	-	100	91.33	Completed	

NATIONAL IRRIGATION ADMINISTRATION
Region 10
STATUS OF CY 2014 PROJECT

Region 10

As of December 31, 2019

Sub Project	Number of Project	Allo-cation (P'000)	Physical Target					Actual Accomplishment					Actual		Phy. Status		Remarks
			Area (has)		Repair & Maintenance			Area (has)		Repair & Maintenance			No. of	Job	%		
			New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	FBs	Gene	Phy.	Fin.	
GAA	3	183,038	1,010	-	-	24.79	59	989	-	-	25	59	735	-	98.41	70.15	just conducted final inventory for contract works.
ARISP III	2	28,978	100	50	-	5.13	20	100	50	-	5	20	70	-	100	100	Completed
IMTSS	1	265	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed
Sub-total for Lanao Sur	12	229,242	1,160	310	-	31.03	79	1,139	310	-	30.79	79	1,088	42	98.73	75.79	
Region 10																	
NIS/CIS Extn	20	154,301	690	89	65.87	22.15	43	690	89	66	22	42	3,030	1,002	100	100	Completed
RRREIS	7	50,000	-	412	26.67	3.74	3	-	412	27	4	3	5,628	196	100	88.90	Completed
NISRIP	1	9,900	-	-	-	-	-	-	-	-	-	-	-	-	25.45	25.45	Terminated
Climate change	1	11,890	-	-	2.12	2.30	6	-	-	2	2	6	-	-	100	100	Completed
IRPEP	3	79,100	-	290	28.65	14.10	7	-	290	29	14	7	1,673	553	100	100	Completed
ARISP III	6	176,939	440	50	0.16	17.24	124	440	50	0	17	124	297	424	100	100	Completed
IMTSS	7	3,223	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed
FSDE	15	12,200	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed
FSDE (no release)	1	800	-	-	-	-	-	-	-	-	-	-	-	-	-	-	not implemented
PIDP	1	146,797	-	350	8.31	22.37	28	-	350	8	22	28	153	578	100	100	Completed
CARP-IC	3	2,537	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed
GAA	4	363,038	1,370	-	-	32.19	159	1,349	-	-	32	159	768	1,080	99.20	78.86	see details per province
Total for Region 10	69	1,010,725	2,500	1,191	131.78	114.08	370	2,479	1,191	131.78	113.84	369	11,548	3,833	99.96	91.60	Projects w/o Fund Release are not included
Total for Region 10 (inline with online monitoring)	50	514,103	1,000	791	123.31	48.97	159	1,000	791	123.31	48.97	158	10,330	2,789	98.41	93.03	N/A: All projects included in the computation of total percentage including projects w/o release except the ff: - Lanao Sur NIS/CIS Extn, IMTSS, Line project -All ARISP funded projects -Maranding RIS Allocation not 146,797 only 19,915 -All CARP projects

NATIONAL IRRIGATION ADMINISTRATION
Region 10
STATUS OF CY 2014 PROJECT

BUKIDNON

As of December 31, 2019

Sub Project	Municipality	Allocation SAA Received (P'000)	Physical Target					Actual Accomplishment					Actual		Phy. Status		Remarks	
			Area (has)		Repair & Maintenance			Area (has)		Repair & Maintenance			No. of	Job	%			
			New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	FBs	Gene	Phy.	Fin.		
NIS CIS Extn																		
1 Bubunawan RIS	Baungon																	
Sub-Total		6,250	174	-	3.520	2.510	6	174	-	3.520	2.510	6	257	38	100	100	Completed	
2 La Fortuna CIS	Impasug-ong																	
Sub-Total		12,000	50	40	-	3.700		50	40	-	3.700		95	72	100	100	Completed	
3 Paiwaig CIS	Malaybalay City	2,000	10	20	-	1.430	2	10	20	-	1.430	2	87	12	100	100	Completed, F/A	
4 Bonacao-Namnam C	San Fernando																	
Sub-Total		12,500		-	1.860	0.110	1	-	-	1.860	0.110		120	75	100	100	Completed	
5 Bobonawan CIS	Cabanglasan																	
Sub-Total		12,500	50	-	-	1.990		50	-	-	1.990		32	75	100	100	Completed	
6 Nala CIS	San Fernando																	
Sub-Total		10,000	50	-	-	2.070	7	50	-	-	2.070	7	136	60	100	100	Completed	
7 Salawagan CIS III	Quezon																	
Sub-Total		36,785	147	-	0.990	2.420	17	147	-	0.990	2.420	17	80	221	100	100	Completed	
8 Pulangui RIS	Valencia City																	
Sub-Total		17,670	33	-	54.520	1.480	1	33	-	54.520	1.480	1	1,707	106	100	100	Completed	
9 Gamay-Gamay CIS	Kalilangan																	
Sub-Total		6,750	27		-	1.670	7	27		-	1.670	7	90	41	100	100	Completed	
9 Total for NIS/CIS Extn		116,455	541	60	60.890	17.380	41	541	60	60.890	17.380	40	2,604	700	100	100	Completed	
Restoration/Rehabilitation/Repair of Existing Irrigation System (National Systems)																		
1 Pulangui RIS	Valencia City																	
1 Total for RREIS		10,000			26.670	1.980	3	-	-	26.670	1.980	3	4,210	60	100	100	Completed	

NATIONAL IRRIGATION ADMINISTRATION
Region 10
STATUS OF CY 2014 PROJECT

BUKIDNON

As of December 31, 2019

Sub Project	Municipality	Allocation SAA Received (P'000)	Physical Target					Actual Accomplishment					Actual		Phy. Status		Remarks
			Area (has)		Repair & Maintenance			Area (has)		Repair & Maintenance			No. of	Job	%		
			New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	FBs	Gene	Phy.	Fin.	
Climate Change																	
1 Pulangui RIS	Valencia																
1 Total for Climate Change		11,890			2.120	2.300	6	-	-	2.120	2.300	6	-	-	100	100	Completed
IMTSS																	
1 Bubunawan RIS	Baungon	198													100	100	Completed
2 Muleta RIS	Maramag	198													100	100	Completed
3 Roxas-Kuya RIS	Maramag	95													100	100	Completed
4 Pulangui RIS	Valencia City	1,192													100	100	Completed
5 Manupali RIS	Valencia City	192													100	100	Completed
5 Total for IMTSS		1,875						-	-						100	100	Completed
FSDE																	
1 Maninit CIP	Manolo Fortich	1,320													100	100	Completed
2 Kayaga CIP	Valencia City	2,520													100	100	Completed
2 Total for FSDE		3,840						-	-						100	100	Completed
18 Total for SMD Projects		144,060	541	60	89.680	21.660	50	541	60	89.680	21.660	49	6,814	760	100	100	
Line Projects																	
1 Talakag IP Phase II	Talakag		360														
Contract		165,966				7.350	95				7.350	95			100.00	86.68	Completed. For Final inventory
F/A		14,034				0.050	5				0.050	5			100	100	Completed
1 Total for Line Project		180,000	360			7.400	100	360.00	-	-	7.400	100	33	1,080	100.00	87.72	On going
19 TOTAL FOR LOCALLY-FUNDED PROJECTS		324,060	901	60	89.680	29.060	150	901	60	89.680	29.060	149	6,847	1,840	100.00	93.18	
IRPEP																	
1 Bubunawan RIS	Baungon																
Sub-Total		6,372			4		2	-	-	4		2		38	100	100	Completed
2 Pulangui RIS	Valencia City																
IA Strengthening		2,515													100	100	Completed
Sub-Total		2,515						-	-						100	100	Completed

NATIONAL IRRIGATION ADMINISTRATION
Region 10
STATUS OF CY 2014 PROJECT

BUKIDNON

As of December 31, 2019

Sub Project	Municipality	Allocation SAA Received (P'000)	Physical Target					Actual Accomplishment					Actual		Phy. Status		Remarks	
			Area (has)		Repair & Maintenance			Area (has)		Repair & Maintenance			No. of	Job	%			
			New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	FBs	Gene	Phy.	Fin.		
3 Pulangui RIS	Valencia City																	
Sub-Total		70,213		290	24.650	14.100	5	-	290.0	24.650	14.100	5.00	1,673	515	100	100	Completed	
3 Total for IRPEP		79,100	-	290	28.650	14.100	7	-	290	28.650	14.100	7.0	1,673	553	100	100	Completed	
ARISP III																		
1 Tigua CIP	San Fernando		340															
1 Total for ARISP III		70,691	340		0.160	12.110	104	340	-	0.160	12.110	104	227	424	100	100	Completed	
NISRIP																		
1 Muleta RIS	Maramag,	9,900						-	-						25.45	25.45	Terminated	
5 TOTAL FOR FOREIGN-ASSISTED PROJ		159,691	340	290	28.810	26.210	111	340	290	28.810	26.210	111	1,900	977	95.38	95.38		
24 Total for Bukidnon		483,751	1,241	350	118.49	55.270	261	1,241	350	118.490	55.270	260	8,747	2,817	98.71	93.90		

NATIONAL IRRIGATION ADMINISTRATION

Region 10

STATUS OF CY 2014 PROJECT

LANAO NORTE

As of December 31, 2019

Sub Project	Municipality	Allo- cation (P'000)	Physical Target					Actual Accomplishment					Actual		Phy. Status		Remarks	
			Area (has)		Repair & Maintenance			Area (has)		Repair & Maintenance			No. of	Job	%			
			New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	FBs	Gene	Phy.	Fin.		
NIS CIS Extn																		
1 Maranding RIS	Rebe, Lala																	
1 Total for NIS/CIS		7,036	70		3.00	2.00		70	-	3.00	2.00	-	50	42	100	100	Completed	
Restoration/Rehabilitation/Repair of Existing Irrigation System (Communal Systems)																		
1 Mibolo Tipanoy CIS	Iligan																	
Sub-Total		5,000		22				-	22				-	15	30	100	100	Completed
2 Iligan PIS	Iligan																	
Sub-Total		2,000		20				-	20				-	13	12	100	100	Completed
3 Bunawan GWIS	Iligan																	
Sub-Total		3,000		20				-	20				-	13	18	100	100	Completed
3 Total for RRREIS		10,000	-	62			-	-	62				-	41	60	100	100	Completed
IMTSS																		
1 Maranding RIS	Kapatagan	1,083						-	-				-			100	100	Completed
FSDE																		
1 Inagongan CIP	Tagoloan	375														100	100	Completed
2 Dangolaan CIP II	SND	730														100	100	Completed
3 Pili CIP	Sapad	730														100	100	Completed
4 Segayan CIP	SND	1,220														100	100	Completed
5 Palo CIP	Iligan City	500														100	100	Completed
5 Total for FSDE		3,555						-	-				-			100	100	
10 TOTAL FOR LOCALLY-FUNDED		21,674	70	62	3	2	-	70	62	3	2	-	91	102	100	100		

NATIONAL IRRIGATION ADMINISTRATION

Region 10

STATUS OF CY 2014 PROJECT

LANAO NORTE

As of December 31, 2019

Sub Project	Municipality	Allo- cation (P'000)	Physical Target					Actual Accomplishment					Actual		Phy. Status		Remarks	
			Area (has)		Repair & Maintenance			Area (has)		Repair & Maintenance			No. of	Job	%			
			New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	FBs	Gene	Phy.	Fin.		
PIDP																		
1 Maranding RIS	Lala, Kapatagan	146,797	-	350	8.31	22.37	28	-	350	8.31	22.37	28	153	578				
1 Total for PIDP		146,797	-	350	8.31	22.37	28	-	350	8.31	22.37	28	153	578	65.64	65.64	On going	
Agrarian Reform Infrastructure Support Project																		
1 Maguindano CIP	SND																	
Sub-Total		19,963						-	-			-			100	100	Completed	
2 Kulasihan CIP	Maigo-Kolambugan																	
Sub-Total		35,842						-	-			-			100	100	Completed	
2 Total for ARISP III		55,805	-	-			-	-	-			-	-	100	100	100	100	Completed
CARP-IC																		
1 Balut CIS	Baloi	500						-	-			-			100	100	Completed	
4 TOTAL FOR FOREIGN-ASSISTE		203,102	-	350	8	22	28	-	350	8	22	28	153	578	100	100		
14 Total for Lanao del Norte		224,776	70	412	11.31	24.37	28	70	412	11.31	24.37	28	244	680	100	100	Completed	

NATIONAL IRRIGATION ADMINISTRATION

Region 10

STATUS OF CY 2014 PROJECT

MISAMIS OCCIDENTAL

As of December 31, 2019

Sub Project	Municipality	Allo-cation (P'000)	Physical Target					Actual Accomplishment					Phy. Status		Remarks			
			Area (has)		Repair & Maintenance			Area (has)		Repair & Maintenance			No. of	Job		%		
			New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	FBS	Gene		Phy.	Fin.	
NIS CIS Extn																		
1 Mansabay CIS	Lopez Jaena																	
Sub-Total		5,628	3	9	1.98	2.05	1	3	9	1.98	2.05	1	209	82	100	100	Completed	
2 Conat CIS	Aloran	1,408	2		1.98	0.55		2	-	1.98	0.55	-	56	20	100	100	Completed	
3 Bagumbang CIS	Bonifacio	1,688	3	6		0.56	1	3	6		0.56	1	54	25	100	100	Completed	
3 Total for NIS/CIS		8,724	8	15	1.98	2.05	2	8	15	1.98	2.05	2	319	127	100	100	Completed	
Restoration/Rehabilitation/Repair of Existing Irrigation System (Communal Systems)																		
1 Labo CIS	Ozamis City																	
1 Total for RRREIS		10,000		50		1.36		-	50	-	1.36	-	1,100	51	100	100	Completed	
FSDE																		
1 Bulawis CIP	Baliangao	800													-	-	F/A. No Release	
2 Maramara CIP	Don Victoriar	450													100	100	FS Completed. Ongoing DE	
2 Total for FSDE		1,250						-	-			-			100	100	On going	
6 TOTAL FOR LOCALLY-FUNDED PROJECTS		19,974	8	65	1.98	3.41	2	8	65	1.98	3.41	2	1419	178	95.99	95.99		
CARP-IC																		
1 Tialulin CIS	Bonifacio	1,140						-	-			-			100	100	Completed	
2 Mamanga CIS	Plaridel	897						-	-			-			100	100	Completed	
2 Total for CARP-IC		2,037						-	-			-			100	100	Completed	
2 TOTAL FOR FOREIGN-ASSISTED PROJECTS		2,037	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed	
8 Total for Misamis Occidental		19,974	8	65	1.98	3.41	2	8	65	1.98	3.41	2	1,419	178	100	100	Completed (excluding no releases)	

NATIONAL IRRIGATION ADMINISTRATION
Region 10
STATUS OF CY 2014 PROJECT

MISAMIS ORIENTAL

As of December 31, 2019

Sub Project	Municipality	Allo- cation (P'000)	Physical Target					Actual Accomplishment					Actual		Phy. Status		Remarks
			Area (has)		Repair & Maintenance			Area (has)		Repair & Maintenance			No. of	Job	%		
			New	Restore	Canals (km)	Canal Lining (km)	Structure s (Unit)	New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	FBs	Gene	Phy.	Fin.	
NIS CIS Extn																	
1 Balingasag RIS	Balingasag	10,552	14					14	-			-	9	63	100	100	Completed
Land Development		1,010													100	100	Completed
Terminal Facilities		9,030													100	100	Completed
F/A (IDP/CS/PS/CW)		512													100	100	Completed
2 Malinao CIS	Gingoog City	4,573	7	14	-	-	-	7	14	-	-	-	14	27	100	100	Completed
2 Total for NIS/CIS		15,125	21	14	-	-	-	21	14	-	-	-	23	91	100	100	Completed
Restoration/Rehabilitation/Repair of Existing Irrigation System (Communal Systems)																	
1 Palalan CIS	CDO																
1 Total for RRREIS		10,000		40				-	40			-	27	25	100	53.17	Completed
Pre-Engineering (FSDE)																	
1 Kipuntos CIP	Gingoog City	450													100	100	Completed
2 Bantawaan CIP	Gingoog City	800													100	100	Completed
3 Binakalan CIP	Gingoog City	450													100	100	Completed
4 Pangasihian CIP	Gingoog City	450													100	100	Completed
5 Mailig CIP	Claveria	750													100	100	Completed
6 Aposkahoy CIP II	Claveria	560													100	100	Completed
7 Lumbayao CIP	Manticao	895													100	100	Completed
7 Total for FSDE		4,355						-	-			-			100	100	On going
10 TOTAL FOR LOCALLY-FUNDED PROJ		29,480	21	54	0	0	0	21	54	-	-	-	50	115.75	100	84.11	
ARISP III																	
1 Mapua Dahilig CIP	Balingoan																
1 Total for ARISP III		21,465						-	-			-			100	100	Completed
1 TOTAL FOR FOREIGN-ASSISTED PRO		21,465	-	-	-	-	-	-	-	-	-	-	-	-	100	100	Completed
11 Total for Misamis Oriental		50,945	21	54	-	-	-	21	54	-	-	-	50	116	100	90.81	Substantially completed

NATIONAL IRRIGATION ADMINISTRATION
Region 10
STATUS OF CY 2014 PROJECT

LANAO DEL SUR

As of December 31, 2019

Sub Project	Municipality	Allocation (P'000)	Physical Target					Actual Accomplishment					Phy. Status		Remarks		
			Area (has)		Repair & Maintenance			Area (has)		Repair & Maintenance			No. of	Job		%	
			New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	FBs	Gene		Phy.	Fin.
NIS/CIS Extension																	
1	Bantayao CIS	Lumba-Bayabao	1,114	8		0.15		8	-		0.15	-	5	7	100	100	Completed
2	Katutungan CIS	Wao	1,392	10				10	-		-	-	7	8	100	100	Completed
3	Parao CIS	Kapai	1,114	9		0.15		9	-		0.15	-	6	7	100	100	Completed
4	Kapatagan CIS	Kapatagan	1,949	13		0.25		13	-		0.25	-	9	12	100	100	Completed
5	Liangan CIS	Sultan Gumanda	1,392	10		0.17		10	-		0.17	-	7	8	100	100	Completed
5	Total for NIS/CIS		6,961	50		0.72		50	-		0.72	-	33	42	100	100	Completed
Restoration/Rehabilitation/Repair of Existing Irrigation System (National Systems)																	
1	Rugnan RIS	Taraka	10,000	-	260	-	0.40	-	-	260	-	0.40	-	-	100	91.33	Completed
1	Total for RRREIS		10,000		260		0.40		-	260		0.40		100	91.33		
IMTSS																	
1	Rugnan RIS	Taraka, Bayabao	265					-	-	-					100	100	Completed
7	Total for SMD Projects		17,226	50.00	260	-	1.12	-	50	260	-	1.12	-	283	42	100	94.97
Line Project																	
1	Karigongan IP	Bubong	8,038	40	-	-	-	40	-		-	-	35	-	100	100	Completed
	Sub-Total		8,038	40				40	-		-	-	35		100	100	Completed
2	Ditsaan-Ramain River IP <i>Contract Works</i>	Ditsaan-Ramain	85,000	600	-	-	7.15	-	579	-	6.90	-	350	-	96.58	77.01	Remaining works for both contract packages be merge and convert into 1 new contract.
	Sub-Total		85,000	600			7.15		579	-	6.90	-	350		96.58	77.01	
3	Malaig RIP Extn Proj <i>Contract Works</i>	Butig and S. Dur	90,000	370		17.64	59	370	-		17.64	59	350		100.00	61.00	
	Sub-Total		35,559												100.00	62.41	

NATIONAL IRRIGATION ADMINISTRATION
Region 10
STATUS OF CY 2014 PROJECT

LANAO DEL SUR

As of December 31, 2019

Sub Project	Municipality	Allocation (P'000)	Physical Target					Actual Accomplishment					Phy. Status		Remarks		
			Area (has)		Repair & Maintenance			Area (has)		Repair & Maintenance			No. of	Job		%	
			New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	New	Restore	Canals (km)	Canal Lining (km)	Structures (Unit)	FBs	Gene		Phy.	Fin.
Force Account Works		54,441													100.00	60.07	
FAW (Casax works taken over by adm)		12,360													100.00	24.42	
FAW (DCD works taken over by adm)		18,912													100.00	34.45	
F/A		23,169													100	100	Completed
Sub-Total		90,000	370			17.64	59	370	-	-	17.64	59	350		100.00	61.00	
3 Total for Line Project		183,038	1,010	-	-	24.79	59	989	-	-	24.54	59	735	-	98.41	70.15	
10 TOTAL FOR LOCALLY-FUNDED PROJEC		200,264	1,060	260	-	25.91	59	1,039	260	-	25.66	59	1,018	42	98.55	72.28	
ARISP III																	
1 Pantaon CIP (Maito Basak)	Saguiaran												35				Completed
F/A		14,220													100	100	
F/A																	
Sub-Total		14,220	25	50		2.451	13	25	50		2.45		35		100	100	Completed
2 Balagunun CIP (Maito Basak)	Saguiaran																
Sub-Total		14,758	75			2.675	7	75	-		2.68		35		100	100	
2 Total for ARISP III		28,978	100	50		5.13	20	100	50		5.13	20	70		100	100	
2 TOTAL FOR FOREIGN-ASSISTED PROJE		28,978	100	50	-	5.13	20	100	50	-	5.13	20	70	-	100	100	
12 Total for Lanao del Sur		229,242	1,160	310	-	31.03	79	1,139	310	-	30.79	79	1,088	41.77	98.73	75.79	On going